

CONTINUUM SOUTH		CONSTRUCTION SCHEDULE																			
UNIT No 3507	DAYS	OCTOBER				NOVEMBER				DECEMBER				JANUARY				FEBRUARY			
ROUGH	QTY.	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4
MOVILIZATION AND PROTECTION	0																				
DEMOLITION/REMOVED ELECT. AND MECH.	0																				
ANALISTS RX INCLUDING HOLES	0																				
REMOVED, DUMPSTER AND CLEAN UP	0																				
FRAMING NEW PARTITIONS	0																				
FRAMING NEW DROP CEILING	0																				
ROUGH ELECTRICAL MAND INSPECTION	0																				
ROUGH , PLUMBING AND INSPECTION	0																				
ROUGH MECHANICAL AND INSPECTION	0																				
ROUGH FIRE SPRINKLERS AND INSPECTION	0																				
FRAMING INSPECTION	0																				
INSTALL DRYWALL ON PARTITIONS	14																				
INSTALL DRYWALLS CEILING / SOFFITS	14																				
DRYWALL SCREW INSPECTION	1																				
FINISHING																					
FINISHING CEILING AND PARTITIONS	18																				
INSTALL ELECTRICAL FIXTURES	5																				
INSTALL MECHANICAL FIXTURES	5																				
FLOOR INSTALLATION	15																				
INSTALL DOORS AND FINISHES	0																				
INSTALL CERAMIC TILE ON BATHS	25																				
MILLWORK INSTALLATION	30																				
INSTALL VANITY & KITCHEN COUNTERTOPS	4																				
INSTALL GLASS PARTITION & DOORS	3																				
INSTALLED FIRE SPRINKLERS HEADS & INSPECTION	2																				
INSTALL PLUMBING FIXTURES	4																				
DETAIL FINISH, PAINT AND CLEAN UP	5																				

THIS SCHEDULE IS SUBJECT TO CHANGE BASED ON THE CITY'S BUILDING DEPARTMENT REVISION PROCESS AND RESULTS