



2024

2025

1001-03 CONTINUUM SOUTH		SEPTEMBER				OCTOBER				NOVEMBER				DECEMBER				JANUARY				FEBRUARY			
ROUGH	QTY	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4
MOVILIZATION AND PROTECTION	5	■	■																						
DEMOLITION/REMOVED ELECT. AND MECH.	20	■	■	■	■	■	■	■	■																
ANALISTS RX INCLUDING HOLES (5)	3					■	■																		
REMOVED, DUMPSTER AND CLEAN UP	20		■	■	■	■	■	■	■																
FRAMING NEW PARTITIONS PLATFORM	17					■	■	■	■	■	■	■	■												
FRAMING NEW DROP CEILING	18									■	■	■	■	■	■	■	■								
ROUGH ELECTRICAL MAND. INSPECTION	21													■	■	■	■	■	■	■	■				
ROUGH , PLUMBING AND INSPECTION	17													■	■	■	■	■	■	■	■				
ROUGH MECHANICAL AND INSPECTION	15													■	■	■	■	■	■	■	■				
ROUGH FIRE SPRINKLERS AND ALARMS	8													■	■	■	■	■	■	■	■				
FRAMING INSPECTION	1																					■	■	■	■
INSTALL DRYWALL ON PARTITIONS	18																	■	■	■	■	■	■	■	■
INSTALL DRYWALLS CEILING / SOFFITS	13																					■	■	■	■
DRYWALL SCREW INSPECTION	1																								
FINISH LEVEL 5	10																					■	■	■	■
MIAMI MILLWORK	0																								
ITALY MILLWORK	0																								

HOLIDAYS    
  APPROVED SHOP DRAWINGS    
  DATE    
  PRODUCTION    
  DELIVERY

Prepared by WESTHAVEN CONSTRUCTION SERVICES



2025

1001-03 CONTINUUM SOUTH		MARCH				APRIL				MAY				JUN				JULY				AUGUST			
FINISHING	QTY	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4	WEEK 1	WEEK 2	WEEK 3	WEEK 4
FINISH LEVEL 5	18	■	■	■	■																				
SOUND PROOFING & WATER PROOFING INSTALL.	9			■	■	■	■	■	■																
TILE FLOOR INSTALLATION	23					■	■	■	■	■	■	■	■												
BATHROOM FLOOR INSTALLATION	18									■	■	■	■	■	■	■	■								
METAL FINISH	20																	■	■	■	■	■	■	■	■
MIRRORS	10																					■	■	■	■
SHOWER ENCLOSURE	6																					■	■	■	■
APPLIANCES	5																								
CURTAINS	5																								
PAINT	25					■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
MIAMI MILLWORK	45	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
ITALY MILLWORK	40	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■	■
INSTALL ELECTRICAL FIXTURES	10																					■	■	■	■
INSTALL PLUMBING FIXTURES	5																					■	■	■	■
INSTALL MECHANICAL DIFFUSERS	5																					■	■	■	■
ALARM FIXTURES	1																								
INSTALL SPRINKLERS COVERS	2																								
DETAIL FINISH, PAINT & CLEAN UP	5																								