

# 2608 NORMANDY

		DAYS	JULY				AUGUST				SEPTEMBER				OCTOBER				NOVEMBER			
GENERAL CONDITIONS & PERMITTING																						
SET OF PLANS (CONST. DOCUMENTS)		DONE																				
RUNNING PERMITS (MIAMI BEACH BLDG. DPTM.)		DONE																				
ROUGH		QTY.	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4	WEEK -1	WEEK -2	WEEK -3	WEEK -4
MOVILIZATION AND PROTECTION	0																					
DEMOLITION/REMOVED ELECT. AND MECH.	0																					
ANALISTS RX INCLUDING HOLES (0)	0																					
REMOVED, DUMPSTER AND CLEAN UP	0																					
FRAMING NEW PARTITIONS	0																					
FRAMING NEW DROP CEILING	0																					
ROUGH ELECTRICAL MAND. INSPECTION	0																					
ROUGH , PLUMBING AND INSPECTION	0																					
ROUGH MECHANICAL AND INSPECTION	0																					
FRAMING INSPECTION	0																					
INSTALL DRYWALL ON PARTITIONS	0																					
INSTALL DRYWALLS CEILING / SOFFITS	0																					
DRYWALL SCREW INSPECTION	0																					
FINISHING																						
PLASTER	30																					
STAIR	20																					
FLOOR INSTALLATION	25																					
BASEBOARD INSTALLATION	15																					
DOOR INSTALLATION	15																					
INSTALL MARBLE ON BATHS (POWDER & MASTER)	15																					
SHOWER ENCLOSURE AND MIRROR INSTALLATION	3																					
VANITIES INSTALLATION	10																					
KITCHEN INSTALLATION	15																					
CLOSETS	10																					
APPLIANCES INSTALLATION	5																					
MILLWORK INSTALL	20																					
KITCHEN & VANITIES STONE INST.	3																					
INSTALL ELECTRICAL FIXTURES	5																					
INSTALL PLUMBING FIXTURES	7																					
INSTALL MECHANICAL DIFFUSERS	7																					
WINE CELLAR	15																					
LIMESTONE INSTALLATION	10																					
OFFICE GLASS	5																					
GARAGE DOOR	10																					
FIXED WINDOWS	5																					
FRONT & MASTER BEDROOM DOOR	15																					
POOL	30																					
PAVER	10																					
BARBECUE AREA	5																					
FRONT HOUSE FASCIA	20																					
PERGOLA	15																					
DETAIL FINISH, PAINT & CLEAN UP	10																					

